GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

Planning Department - Pulivendula Area Development Agency (PADA) - Administrative sanction of Rs.188.43 crores instead of Rs.213.70 crores for certain project components in Pulivendula for development of Pulivendula as Model Town – Modified Orders - Issued.

==========

PLANNING (IX) DEPARTMENT

G.O.Rt.No.173. Dated.29.11.2022.

Read the following:

1. G.O.Rt.No.260, Planning (IX) Department, dated.21.12.2020.
2. G.O.Rt.No.82, Planning (IX) Department, dated.23.06.2021.
3. G.O.Rt.No.84, Planning (IX) Department, dated.25.06.2021.
4. G.O.Rt.No.135, Planning (IX) Department, dated.27.09.2021.
5. From the District Collector, YSR District and Chairman, PADA, Pulivendula, Letter Rc.No:A1/202/2020, dated.24.11.2022.

* * *

ORDER:

In the G.O. 3rd & 4th read above, the Government have accorded administrative sanction for an amount of Rs.213.70 crores for certain project components in Pulivendula for development of Pulivendula as Model Town.

2. The District Collector, YSR District and Chairman, PADA in the reference 5th read above, has Informed that the works are in brisk progress and during the execution of works, it was found that there was need for change in some components of the Model Town Projects to meet architectural requirements which necessitates re-appropriation of Budget. The proposed changes have been discussed and finalized during the weekly review meetings. Accordingly, the proposals have been worked out for Re-Appropriation of Budget within the overall budget of Rs.651.19 crores.

3. The District Collector, YSR District has requested the Government that the following re-allocation of the administrative sanction for an amount of Rs.188.43 crores for certain project components in Pulivendula for development of Pulivendula as Model Town instead of earlier administrative sanction of Rs.213.70 crores as stated below:

Sl. No	Name of the Department	Project Component	Approved Project cost (Rs. in Cr)	Proposed Budget (Rs. in Cr)	Addition/ Deletion (Rs. in Cr)
1	TR&B	Ring Road	50.13	42.00	- 8.13
2		Main Roads	31.11	31.11	0.00
3		Main Roads (Package–2)	19.96	20.82	0.86
4		APCARL Road	18.00	0.00	-18.00
5		Four Lane Bridge	7.00	7.00	0.00
6		City Centrum	87.50	87.50	0.00
Total			**213.70**	**188.43**	**(-)25.27**

P.T.O.

4. After careful examination of the proposal of the District Collector and Chairman PADA, YSR District, the Government hereby accord revised administrative sanction for an amount of Rs.188.43 crores (Rupees One hundred and eighty eight Crores and forty three Lakhs only) for the project component as detailed below:-

Sl No	Project Component	Project Cost (Rs. in Cr)
1.	Ring Road	42.00
2.	Main Roads	31.11
3.	Main Roads (Package–2)	20.82
4.	Four Lane Bridge	7.00
5.	City Centrum	87.50
	Total	**188.43**

5. All the terms and conditions mentioned in the G.O. 4th read above continued to be in force.

6. The District Collector and Chairman, PADA shall take necessary action for speedy implementation of the Project without compromising on the quality and responsible for overall project management with the assistance of APUIAML.

(BY ORDER AND IN THE NAME OF THE GOVERNER OF ANDHRA PRADESH)

VIJAY KUMAR G.SRKR
SECRETARY TO GOVERNMENT

To
The Principal Secretary to Government, Transport, Roads & Buildings Department
The District Collector and Chairman Pulivendula Area Development Agency (PADA), Pulivendula, YSR Kadapa District
The Director of Works & Accounts, Anjaneya Towers, Ibrahimpatnam, Vijayawada
The Director of Treasuries & Accounts, Anjaneya Towers, Ibrahimpatnam, Vijayawada
The Accountant General, AP, Vijayawada
The PAO, YSR District
The Chief Executive Officer, APUIAML, Vijayawada

Copy to:
The Special Chief Secretary to Government, Industries & Commerce
The Special Chief Secretary to Government, Infrastructure & Investment
The Special Chief Secretary to Government, Housing Department
The Special Chief Secretary to Government, MA&UD Department
The Special Chief Secretary to Government, School Education Department
The Special Chief Secretary to Government, Finance Department
The Principal Secretary to Government, Skills Development and Training Department
The Principal Secretary to Government, Water Resources (MI) Department
The Commissioner and Director of Municipal Administration, Guntur
The Prl. Chief Conservator of Forests & Head of Forest Force, A.P., Guntur
The Managing Director, APIIC, Mangalagiri
The MD, Andhra Pradesh Greening and Beautification Corporation, Vijayawada
The Director, APSHCL, Vijayawada

Contd...3

The Director, APSSDC, Tadepalli, Guntur
The Officer on Special Duty, Pulivendula Area Development Agency (PADA),
Pulivendula, YSR Kadapa District
The Divisional Head-Smart Cities, APUIAML, Vijayawada
The OSD to Secretary to C.M
The PS to Secretary to Government, Planning Department
SF/SC.

// FORWARDED : : BY ORDER //

V. Ravi Babu
SECTION OFFICER

AP